

Radiation Oncology Elekta Linac Daily Warm-up Sheet

Daily QA	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Comments
DATE								
INITIAL								
Elekta Console Start Up Achieved								
Elekta Soft Boot Required								
Elekta Warm-up Timer Count Down								
Elekta Warm-up Count Down Complete								
IMPAC Operation Log In Achieved								
Reset Motor								
Field Light Checked								
Distance Light Checked								
Visual Inspection of Treatment Room								
Visual Inspection of Radiation Detection Monitors								
Patient Visual Monitoring System Operational								
Audio System Operational								
IMPAC warm-up beam count down initiated								
Door Interlock Checked								
Treatment Interrupt Button Checked								
Warm-up Energies Checked								
6 MV Warm-up Complete								
18 MV Warm-up Complete								
4 MeV Warm-up Complete								
6 MeV Warm-up Complete								
8 MeV Warm-up Complete								
10 MeV Warm-up Complete								
15 MeV Warm-up Complete								
22 MeV Warm-up Complete								
Print Out IMPAC Warm-up								
IView Log-in Completed								
Dose Checks Completed (See Additional Sheets)								
Water Added								

Additional Comments
